Bruhath Bengaluru Mahanagara Palike.

Yelahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Improvements to roads and drains at A sector, B sector, LIG and MIG and surrounding area in ward no 04 Yelahanka New Town Sub Division (Package-04)			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	MSV Constructions Company			
3) Time stipulated for completion of work	6 months			
4) Date of Commencement of Work	21/09/2020.			
5) Date of Completion of Work	5/01/2021			
M B No	4958			
Page No	495702 to 724			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
Rs 3,12,11,121/-	3,12,11,000	-	0121	-

1 **Certified that the above work has been completed with in the stipulated time Sinoted in entrus**

2 **Certified that above work has been executed satisfactorily**

Ramesanjeevaiah.

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

05/01/2021

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ